QSCP Hamilton Operations

Work Permit

Site: Hamilton Plant

No.	Status	Date
QSCP-WP-2011-02171	Issued	2011-02-17

Work Permit - UT Thickness Survey, 6 lines

General Information

Area: ATU-100

Time Window: 2011-02-17

Issuer: Tom Bradley, Area Operator

Receiver: NDE Contractor

Work Description

UT thickness survey of 6 lines per QSCP-IP-ATU100 Rev 2.

Lines: 6-SG-101, 6-SG-102, 4-RA-101, 4-RA-102, 6-RA-103, 4-RA-104.

Technical Data

6-SG-101: A106 Gr.B, OD 168.3 mm, t-nom 7.11 mm, t-min 3.56 mm, Design 1965 kPa(g), 66 °C

6-SG-102: A106 Gr.B, OD 168.3 mm, t-nom 7.11 mm, t-min 3.56 mm, Design 1965 kPa(g), 66 °C

4-RA-101: A106 Gr.B, OD 114.3 mm, t-nom 8.56 mm, t-min 3.81 mm, Design 862 kPa(g), 82 °C

4-RA-102: A106 Gr.B, OD 114.3 mm, t-nom 8.56 mm, t-min 3.81 mm, Design 862 kPa(g), 82 °C

6-RA-103: A106 Gr.B, OD 168.3 mm, t-nom 10.97 mm, t-min 4.57 mm, Design 862 kPa(g), 82 °C

4-RA-104: A106 Gr.B, OD 114.3 mm, t-nom 8.56 mm, t-min 3.81 mm, Design 862 kPa(g), 127 °C

Isolations and Precautions

Insulation windows required for UT access per CUI program.

Verify line pressures and temperatures before probe application.

Sign-off	Name	Function	Date	Signature
Prepared	Tom Bradley	Area Operator (permit issuer)	2011-02-17	_____