Halward Inspection Services Ltd.

Inspection Report

Site: Hamilton Plant

No.	Status	Date
HIS-2006-0412-DFR-1	Issued	2006-02-22

Daily Field Report 1 - UT Thickness Survey - ATU-100 Full Unit

Scope and Responsibilities

Kevin Doucette, acting as lead UT technician, performed a thickness survey on 18 lines within the ATU-100. The scope of work was executed under the authority of QSCP-WP-2006-02226.

The inspection was conducted in accordance with the site NDE procedure QSCP-NDT-001 Rev 0 and the company procedure HIS-UT-002 Rev 1. All measurements were performed following the guidelines of ASTM E797.

Equipment and Calibration

Thickness measurements were obtained using a Krautkramer DMS 2 0317. The instrument calibration was verified against HIS-CAL-06-012.

Standardization was performed using the HIS-STB-02 calibration block to ensure accuracy of the readings across the specified range.

Inspection Results - Sour and Treated Gas

Thickness readings were taken on the sour gas inlet lines 6-SG-101 and 6-SG-102, both A106 Gr.B with a nominal thickness of 7.11 mm and a t-min of 3.56 mm. Design limits for these lines are 1965 kPa(g) and 66 °C.

The treated gas line 8-TG-101, A106 Gr.B with a nominal thickness of 8.18 mm and a t-min of 4.06 mm, was surveyed. Design limits are 1896 kPa(g) and 60 °C.

Inspection Results - Amine Services

Lean amine supply lines 4-LA-101 and 4-LA-102, A106 Gr.B with nominal thickness 6.02 mm and t-min 3.18 mm, were measured. Design limits are 2413 kPa(g) and 93 °C.

The lean amine header 6-LA-103, A106 Gr.B with nominal thickness 7.11 mm and t-min 3.56 mm, was surveyed under design limits of 2413 kPa(g) and 93 °C.

The rich amine line 4-RA-101, A106 Gr.B with nominal thickness 8.56 mm and t-min 3.81 mm, was measured. Design limits are 862 kPa(g) and 82 °C.

Sign-off	Name	Function	Date	Signature
Prepared	Kevin Doucette	lead UT technician, SNT-TC-1A UT Level II	2006-02-22	_____