No.	Status	Date
HIS-2006-0412-DFR-3	Issued	2006-02-24

Daily Field Report 3 - UT Thickness Survey - ATU-100 Full Unit

Scope and Responsibilities

Kevin Doucette, acting as lead UT technician, performed a thickness survey on specified piping within the ATU-100. The objective was to obtain ultrasonic thickness measurements to monitor asset integrity and determine remaining life based on site retirement thickness limits.

All activities were conducted under the authority of QSCP-WP-2006-02226. The technician is responsible for the accurate acquisition of data and the identification of any readings falling below the minimum allowable thickness.

Technical Basis and Procedures

The inspection was performed under the requirements of QSCP-NDT-001 Rev 0 and HIS-UT-002 Rev 1. Measurement techniques and data recording adhered to the guidelines established in ASTM E797.

Equipment used for the survey was a Krautkramer DMS 2 0317, with calibration verified via HIS-CAL-06-012. Field standardization was performed using HIS-STB-02 to ensure measurement accuracy.

Inspection Results - Process Piping

Thickness measurements were recorded for 2-RF-102 (A312 TP316, OD 60.3 mm), 4-LA-104 (A106 Gr.B, OD 114.3 mm), and 4-RA-104 (A106 Gr.B, OD 114.3 mm). These lines are subject to Class 2 inspection intervals.

Data was collected to compare current wall thickness against the nominal values of 3.91 mm, 6.02 mm, and 8.56 mm respectively, ensuring no readings fell below the t-min thresholds of 2.16 mm, 3.18 mm, or 3.81 mm.

Inspection Results - Utility Piping

The survey included 2-ST-101 (A106 Gr.B, OD 60.3 mm), 3-CW-101 (A106 Gr.B, OD 88.9 mm), and 3-CW-102 (A106 Gr.B, OD 88.9 mm). These lines are categorized under Class 3 inspection intervals.

Measurements were taken against nominal thicknesses of 3.91 mm for the steam line and 5.49 mm for the cooling water lines, with retirement limits set at 2.29 mm and 2.79 mm respectively.

Sign-off	Name	Function	Date	Signature
Prepared	Kevin Doucette	lead UT technician, SNT-TC-1A UT Level II	2006-02-24	_____