Halward Inspection Services Ltd.

Inspection Report

Site: Hamilton Plant

No.	Status	Date
HIS-2013-0402-DFR-1	Issued	2013-09-09

Daily Field Report 1 - UT Thickness Survey - Regenerator Overhead and Reflux

Scope and Responsibilities

Kevin Doucette, acting as lead UT technician, performed a thickness survey on four lines within the ATU-100. The objective was to obtain current wall thickness measurements for the regenerator overhead and reflux circuits to monitor asset integrity.

All activities were conducted under the authority of QSCP-WP-2013-09092. The technician is responsible for the accurate acquisition of data and the application of the specified NDE procedures.

Technical Basis and Procedures

The survey was performed under QSCP-NDT-001 Rev 2 and HIS-UT-002 Rev 1. All measurements were executed in accordance with the requirements of ASTM E797.

The inspection focused on the regenerator overhead and reflux lines, adhering to the CUI program requirements for insulation removal and inspection-port access as defined in the site NDE procedure.

Equipment and Calibration

Thickness measurements were taken using a Krautkrämer DMS 2 0317, verified by calibration certificate HIS-CAL-12-087.

Instrument calibration and verification were performed using the HIS-STB-02 calibration block to ensure measurement accuracy prior to the commencement of field work.

Inspection Results - Regenerator Overhead

UT thickness readings were collected for line 3-RV-101 (A106 Gr.B, OD 88.9 mm, t_nom 7.62 mm, t-min 3.56 mm) and line 2-RV-102 (A106 Gr.B, OD 60.3 mm, t_nom 5.54 mm, t-min 2.79 mm).

These lines, operating under design limits of 345 kPa(g) and 121 °C, are categorized as Class 1 and are subject to a 3-year thickness interval.

Inspection Results - Reflux

UT thickness readings were collected for line 3-RF-101 (A312 TP316, OD 88.9 mm, t_nom 5.49 mm, t-min 2.41 mm) and line 2-RF-102 (A312 TP316, OD 60.3 mm, t_nom 3.91 mm, t-min 2.16 mm).

These lines, with design limits of 517 kPa(g) and 104 °C, are categorized as Class 2.

Sign-off	Name	Function	Date	Signature
Prepared	Kevin Doucette	lead UT technician, SNT-TC-1A UT Level II	2013-09-09	_____