No.	Status	Date
LNDE-RPT-01-037-DFR-1	Issued	2001-03-01

Daily Field Report 1 - UT Thickness Survey - ATU-100 Class 1 and Rich Amine Piping

Scope of Work

Grace Okafor performed a UT thickness survey on eight lines within the ATU-100, specifically targeting Class 1 sour gas and regenerator overhead piping, as well as rich amine lines. The survey was conducted to assess current wall thickness against minimum allowable limits.

All activities were performed under the requirements of QSCP-NDT-001 Rev 0 and in accordance with the guidelines set forth in ASTM E797.

Administrative and Site Control

Work was executed under the authority of QSCP-WP-2001-03011. Access to the piping and the ATU-100 unit was managed per the conditions of the issued permit.

The technician ensured all site safety protocols were followed during the measurement of the designated piping circuits.

Equipment and Calibration

Thickness measurements were obtained using a Panametrics 26DL PLUS 9411820. The instrument's validity was verified via LNDE-CAL-2001-0027.

Field calibration and verification were performed using LNDE-CS-001, a 4-step carbon steel calibration block ranging from 0.100 to 0.400 in.

Inspection Results - Sour Gas and Regenerator Overhead

UT measurements were taken on the sour gas inlet lines 6-SG-101 and 6-SG-102, both A106 Gr.B with a nominal thickness of 7.11 mm and a t-min of 3.56 mm. These lines are designated as Class 1.

Measurements were also completed on the regenerator overhead lines 3-RV-101 (t-nom 7.62 mm, t-min 3.56 mm) and 2-RV-102 (t-nom 5.54 mm, t-min 2.79 mm). Both are A106 Gr.B and designated as Class 1.

Inspection Results - Rich Amine Piping

The survey included the rich amine line 4-RA-101, constructed from A106 Gr.B with a nominal thickness of 8.56 mm and a t-min of 3.81 mm.

This line is categorized as Class 2 for the purposes of determining the inspection interval and remaining life calculations.

Sign-off	Name	Function	Date	Signature
Prepared	Grace Okafor	UT technician, SNT-TC-1A UT Level II	2001-03-01	_____