No.	Status	Date
LNDE-RPT-01-037-DFR-2	Issued	2001-03-02

Daily Field Report 2 - UT Thickness Survey - ATU-100 Class 1 and Rich Amine Piping

Scope of Work

Grace Okafor performed a UT thickness survey on rich amine piping within the ATU-100. The scope included the measurement of wall thickness for lines 4-RA-102, 6-RA-103, and 4-RA-104 to monitor asset integrity and corrosion rates.

All activities were conducted under the authority of QSCP-WP-2001-03011. The survey was executed in accordance with the requirements specified in QSCP-NDT-001 Rev 0.

Equipment and Calibration

Thickness measurements were obtained using a Panametrics 26DL PLUS 9411820. The instrument's validity was verified via LNDE-CAL-2001-0027.

Field calibration was performed using LNDE-CS-001, a 4-step carbon steel calibration block ranging from 0.100 to 0.400 in. The inspection methodology adhered to the standard practices of ASTM E797.

Inspection Data - Rich Amine Piping

Line 4-RA-102 (A106 Gr.B, OD 114.3 mm) was surveyed against a nominal thickness of 8.56 mm and a t-min of 3.81 mm. Design limits for this line are 862 kPa(g) and 82 °C.

Line 6-RA-103 (A106 Gr.B, OD 168.3 mm) was surveyed against a nominal thickness of 10.97 mm and a t-min of 4.57 mm. Design limits are 862 kPa(g) and 82 °C.

Line 4-RA-104 (A106 Gr.B, OD 114.3 mm) was surveyed against a nominal thickness of 8.56 mm and a t-min of 3.81 mm. Design limits for this rich side exchanger line are 862 kPa(g) and 127 °C.

Evaluation and Compliance

Thickness readings were compared against the established t-min for each line to determine if any readings fell below the retirement thickness. No readings below t-min were recorded during this shift.

The survey results will be used to calculate the long-term and short-term corrosion rates to determine the remaining life and the next inspection interval based on the Class 1 and Class 2 maxima.

Sign-off	Name	Function	Date	Signature
Prepared	Grace Okafor	UT technician, SNT-TC-1A UT Level II	2001-03-02	_____