No.	Status	Date
LNDE-RPT-20191001-027-DFR-1	Issued	2019-10-18

Daily Field Report 1 - UT Thickness Re-baseline Survey - ATU-100

Scope and Responsibilities

Trevor Nolan performed a UT thickness re-baseline survey on 18 lines within the ATU-100. The scope of work was executed in accordance with the requirements of QSCP-NDT-001 Rev 2 and the guidelines set forth in ASTM E797.

All field activities were conducted under the authority of QSCP-WP-2019-10184. Safety compliance and hazard mitigation were managed according to the LNDE-JSA-20191001-027.

Equipment and Calibration

Thickness measurements were obtained using the Olympus 37DL PLUS 0611452, Olympus 38DL PLUS 2847193, and Olympus 38DL PLUS 2901456. Instrument validity was verified via LNDE-CAL-2019-0588, LNDE-CAL-2019-0503, and LNDE-CAL-2019-0751.

Field calibration and verification were performed using the LNDE-CS-001 4-step carbon steel calibration block and the LNDE-SS-003 calibration block for stainless steel velocity settings.

Survey Execution - Carbon Steel Lines

UT thickness readings were recorded for the sour gas inlet lines 6-SG-101 and 6-SG-102, the treated gas line 8-TG-101, and the lean amine supply and header lines 4-LA-101, 4-LA-102, and 6-LA-103.

Measurements were also completed for the rich amine lines 4-RA-101, 4-RA-102, and 6-RA-103, the regenerator overhead lines 3-RV-101 and 2-RV-102, and the L/R exchanger lines 4-LA-104 and 4-RA-104.

Additional readings were taken on the reboiler steam line 2-ST-101 and the amine cooler CW lines 3-CW-101 and 3-CW-102.

Survey Execution - Stainless Steel Lines

The reflux lines 3-RF-101 and 2-RF-102, constructed from A312 TP316, were surveyed using the appropriate stainless-steel velocity settings as required by the material specification.

All readings were compared against the established t-min values to ensure compliance with site retirement thickness rules.

Sign-off	Name	Function	Date	Signature
Prepared	Trevor Nolan	UT technician, SNT-TC-1A UT Level II	2019-10-18	_____