No.	Status	Date
LNDE-RPT-20191001-027-DS-2-ST-101	Issued	2019-10-18

UT Thickness Data Sheet - 2-ST-101

Scope and Responsibilities

This data sheet provides the ultrasonic thickness measurements for line 2-ST-101 located within the ATU-100. The scope of work involves the recording of wall thickness at designated condition monitoring locations to establish a re-baseline survey.

Trevor Nolan performed the thickness measurements and data recording. All activities were conducted in accordance with the requirements specified in QSCP-NDT-001 Rev 2 and the measurement principles of ASTM E797.

Line Specifications

The subject line, 2-ST-101, is a reboiler steam service line constructed from A106 Gr.B. The line has an outer diameter of 60.3 mm and a nominal wall thickness of 3.91 mm.

The design limits for this line are 1034 kPa(g) and 186 °C. The minimum allowable thickness (t-min) is 2.29 mm.

Thickness Measurements

Thickness readings were captured at four specific CMLs. The recorded values are 2.83 mm at 2-RF-102-04, 2.88 mm at 2-RF-102-05, 2.74 mm at 2-RF-102-06, and 2.82 mm at 2-RF-102-07.

These measurements are integrated into the broader survey documented in LNDE-RPT-20191001-027-R0, which covers 150 CMLs for the re-baseline of the unit.

Remaining Life Assessment

Based on the current readings and the t-min of 2.29 mm, the calculated remaining life for the monitored points is as follows: 4.5 years for 2-RF-102-04, 4.3 years for 2-RF-102-05, 2.9 years for 2-RF-102-06, and 3.2 years for 2-RF-102-07.

All current readings remain above the retirement thickness of 2.29 mm; therefore, no non-conformance reports are required for this line at this time.

Thickness readings, measured 2019-10-18

Line 6-SG-101 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-101-01	7.11	3.56	2016-02-12	6.17	5.93	0.050	0.065	36.3	2022-10-18	
6-SG-101-02	7.11	3.56	2016-02-12	5.76	5.51	0.065	0.068	28.7	2022-10-18	
6-SG-101-03	7.11	3.56	2016-02-12	5.87	5.56	0.064	0.084	23.7	2022-10-18	
6-SG-101-04	7.11	3.56	2016-02-12	5.58	5.34	0.074	0.065	24.0	2022-10-18	
6-SG-101-05	7.11	3.56	2016-02-12	5.38	5.04	0.089	0.092	16.0	2022-10-18	
6-SG-101-06	7.11	3.56	2016-02-12	5.88	5.56	0.064	0.087	23.0	2022-10-18	
6-SG-101-07	7.11	3.56	—	—	6.24	—	—	—	2022-10-18	
6-SG-101-08	7.11	3.56	2016-02-12	6.00	5.77	0.065	0.063	34.2	2022-10-18	

Line 6-SG-102 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-102-01	7.11	3.56	2016-02-12	5.42	5.05	0.089	0.101	14.8	2022-10-18	
6-SG-102-02	7.11	3.56	2016-02-12	5.43	5.10	0.085	0.090	17.2	2022-10-18	
6-SG-102-03	7.11	3.56	2016-02-12	5.22	4.92	0.090	0.082	15.1	2022-10-18	
6-SG-102-04	7.11	3.56	2016-02-12	5.18	4.90	0.089	0.076	15.1	2022-10-18	
6-SG-102-05	7.11	3.56	2016-02-12	6.19	6.07	0.045	0.033	>50	2022-10-18	
6-SG-102-06	7.11	3.56	2016-02-12	6.06	6.03	0.044	0.008	>50	2022-10-18	

Line 8-TG-101 | Treated gas | A106 Gr.B | t_nom 8.18 mm | t-min 4.06 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
8-TG-101-01	8.18	4.06	2016-02-12	7.76	7.63	0.024	0.035	>50	2025-10-18	
8-TG-101-02	8.18	4.06	2016-02-12	7.46	7.33	0.037	0.035	>50	2025-10-18	
8-TG-101-03	8.18	4.06	2016-02-12	7.54	7.37	0.036	0.046	>50	2025-10-18	
8-TG-101-04	8.18	4.06	2016-02-12	7.51	7.38	0.030	0.035	>50	2025-10-18	
8-TG-101-05	8.18	4.06	2016-02-12	7.73	7.57	0.028	0.043	>50	2025-10-18	
8-TG-101-06	8.18	4.06	—	—	7.75	—	—	—	2025-10-18	
8-TG-101-07	8.18	4.06	2016-02-12	7.39	7.17	0.060	0.060	>50	2025-10-18	

Line 4-LA-101 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-101-01	6.02	3.18	2016-02-12	5.02	4.70	0.055	0.087	17.5	2025-10-18	
4-LA-101-02	6.02	3.18	2016-02-12	5.45	5.26	0.032	0.052	40.3	2025-10-18	
4-LA-101-03	6.02	3.18	2016-02-12	5.45	5.38	0.025	0.019	>50	2025-10-18	
4-LA-101-04	6.02	3.18	2016-02-12	5.48	5.29	0.033	0.052	40.9	2025-10-18	
4-LA-101-05	6.02	3.18	2016-02-12	5.54	5.38	0.027	0.043	>50	2025-10-18	
4-LA-101-06	6.02	3.18	2016-02-12	5.30	5.22	0.036	0.022	>50	2025-10-18	
4-LA-101-07	6.02	3.18	2016-02-12	4.87	4.86	0.048	0.003	35.1	2025-10-18	
4-LA-101-08	6.02	3.18	—	—	5.04	—	—	—	2025-10-18	
4-LA-101-09	6.02	3.18	2016-02-12	5.00	4.86	0.038	0.038	44.2	2025-10-18	

Line 4-LA-102 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-102-01	6.02	3.18	2016-02-12	5.25	5.09	0.039	0.043	43.9	2025-10-18	
4-LA-102-02	6.02	3.18	2016-02-12	5.36	5.15	0.039	0.057	34.5	2025-10-18	
4-LA-102-03	6.02	3.18	2016-02-12	5.28	5.15	0.039	0.035	>50	2025-10-18	
4-LA-102-04	6.02	3.18	2016-02-12	4.90	4.65	0.057	0.068	21.6	2025-10-18	
4-LA-102-05	6.02	3.18	2016-02-12	5.34	5.23	0.033	0.030	>50	2025-10-18	
4-LA-102-06	6.02	3.18	2016-02-12	5.60	5.52	0.020	0.022	>50	2025-10-18	
4-LA-102-07	6.02	3.18	2016-02-12	5.40	5.32	0.029	0.022	>50	2025-10-18	
4-LA-102-08	6.02	3.18	2016-02-12	5.70	5.55	0.041	0.041	>50	2025-10-18	

Line 6-LA-103 | Lean amine header | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-LA-103-01	7.11	3.56	2016-02-12	6.44	6.40	0.026	0.011	>50	2025-10-18	
6-LA-103-02	7.11	3.56	2016-02-12	6.53	6.49	0.030	0.011	>50	2025-10-18	
6-LA-103-03	7.11	3.56	2016-02-12	6.28	6.23	0.036	0.014	>50	2025-10-18	
6-LA-103-04	7.11	3.56	2016-02-12	6.15	5.85	0.056	0.082	28.1	2025-10-18	
6-LA-103-05	7.11	3.56	2016-02-12	5.98	5.81	0.058	0.046	38.5	2025-10-18	
6-LA-103-06	7.11	3.56	2016-02-12	5.82	5.46	0.072	0.098	19.4	2025-10-18	
6-LA-103-07	7.11	3.56	2016-02-12	6.12	5.93	0.053	0.052	44.8	2025-10-18	
6-LA-103-08	7.11	3.56	2016-02-12	6.49	6.19	0.036	0.082	32.3	2025-10-18	
6-LA-103-09	7.11	3.56	—	—	6.16	—	—	—	2025-10-18	
6-LA-103-10	7.11	3.56	2016-02-12	6.30	6.00	0.082	0.082	29.9	2025-10-18	

Line 4-RA-101 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-101-01	8.56	3.81	2016-02-12	7.83	7.29	0.052	0.147	23.7	2022-10-18	
4-RA-101-02	8.56	3.81	2016-02-12	7.94	7.39	0.049	0.149	24.0	2022-10-18	
4-RA-101-03	8.56	3.81	2016-02-12	7.65	6.64	0.083	0.274	10.3	2022-10-18	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-101-04	8.56	3.81	2016-02-12	8.00	7.54	0.046	0.125	29.8	2022-10-18	
4-RA-101-05	8.56	3.81	2016-02-12	7.82	7.18	0.060	0.174	19.4	2022-10-18	
4-RA-101-06	8.56	3.81	2016-02-12	7.87	6.94	0.191	0.253	12.4	2022-10-18	
4-RA-101-07	8.56	3.81	2016-02-12	8.14	7.68	0.039	0.125	31.0	2022-10-18	
4-RA-101-08	8.56	3.81	2016-02-12	7.31	6.45	0.094	0.234	11.3	2022-10-18	
4-RA-101-09	8.56	3.81	2016-02-12	8.13	7.68	0.038	0.122	31.6	2022-10-18	
4-RA-101-10	8.56	3.81	2016-02-12	8.02	7.55	0.047	0.128	29.3	2022-10-18	
4-RA-101-11	8.56	3.81	2016-02-12	7.60	6.66	0.086	0.255	11.2	2022-10-18	
4-RA-101-12	8.56	3.81	—	—	7.03	—	—	—	2022-10-18	

Line 4-RA-102 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-102-01	8.56	3.81	2016-02-12	8.02	7.58	0.041	0.120	31.5	2022-10-18	
4-RA-102-02	8.56	3.81	2016-02-12	7.64	6.96	0.068	0.185	17.0	2022-10-18	
4-RA-102-03	8.56	3.81	2016-02-12	7.55	7.05	0.064	0.136	23.8	2022-10-18	
4-RA-102-04	8.56	3.81	2016-02-12	7.72	7.04	0.064	0.185	17.5	2022-10-18	
4-RA-102-05	8.56	3.81	2016-02-12	7.67	7.06	0.063	0.166	19.6	2022-10-18	
4-RA-102-06	8.56	3.81	2016-02-12	7.73	7.15	0.058	0.158	21.2	2022-10-18	
4-RA-102-07	8.56	3.81	2016-02-12	7.78	7.30	0.054	0.130	26.8	2022-10-18	
4-RA-102-08	8.56	3.81	2016-02-12	7.35	6.40	0.089	0.258	10.0	2022-10-18	
4-RA-102-09	8.56	3.81	2016-02-12	7.54	6.78	0.075	0.207	14.4	2022-10-18	
4-RA-102-10	8.56	3.81	—	—	7.36	—	—	—	2022-10-18	
4-RA-102-11	8.56	3.81	2016-02-12	7.96	7.72	0.054	0.065	>50	2022-10-18	

Line 6-RA-103 | Rich amine header | A106 Gr.B | t_nom 10.97 mm | t-min 4.57 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-RA-103-01	10.97	4.57	2016-02-12	10.29	9.83	0.050	0.125	42.1	2022-10-18	
6-RA-103-02	10.97	4.57	2016-02-12	9.69	8.61	0.105	0.294	13.8	2022-10-18	
6-RA-103-03	10.97	4.57	2016-02-12	10.06	9.49	0.064	0.155	31.8	2022-10-18	
6-RA-103-04	10.97	4.57	2016-02-12	9.31	8.22	0.117	0.296	12.3	2022-10-18	
6-RA-103-05	10.97	4.57	2016-02-12	9.48	8.33	0.111	0.313	12.0	2022-10-18	
6-RA-103-06	10.97	4.57	2016-02-12	10.32	9.79	0.052	0.144	36.2	2022-10-18	
6-RA-103-07	10.97	4.57	2016-02-12	10.20	9.59	0.059	0.166	30.3	2022-10-18	
6-RA-103-08	10.97	4.57	2016-02-12	10.33	9.73	0.053	0.163	31.6	2022-10-18	
6-RA-103-09	10.97	4.57	2016-02-12	10.33	9.78	0.052	0.149	34.9	2022-10-18	
6-RA-103-10	10.97	4.57	2016-02-12	9.49	8.37	0.112	0.304	12.5	2022-10-18	
6-RA-103-11	10.97	4.57	2016-02-12	9.77	8.91	0.234	0.234	18.5	2022-10-18	
6-RA-103-12	10.97	4.57	—	—	9.52	—	—	—	2022-10-18	
6-RA-103-13	10.97	4.57	2016-02-12	10.15	9.55	0.104	0.163	30.5	2022-10-18	
6-RA-103-14	10.97	4.57	—	—	8.26	—	—	—	2022-10-18	

Line 3-RV-101 | Regenerator overhead | A106 Gr.B | t_nom 7.62 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-01	7.62	3.56	2016-02-12	6.34	6.05	0.065	0.079	31.6	2022-10-18	
3-RV-101-02	7.62	3.56	2016-02-12	6.31	5.97	0.068	0.092	26.1	2022-10-18	
3-RV-101-03	7.62	3.56	2016-02-12	5.63	5.24	0.097	0.106	15.9	2022-10-18	
3-RV-101-04	7.62	3.56	2016-02-12	5.88	5.58	0.085	0.082	23.7	2022-10-18	
3-RV-101-05	7.62	3.56	2016-02-12	6.36	6.11	0.066	0.068	37.5	2022-10-18	
3-RV-101-06	7.62	3.56	2016-02-12	5.96	5.55	0.086	0.111	17.9	2022-10-18	
3-RV-101-07	7.62	3.56	2016-02-12	5.54	5.07	0.124	0.128	11.8	2022-10-18	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-08	7.62	3.56	2016-02-12	6.31	5.86	0.093	0.122	18.8	2022-10-18	

Line 2-RV-102 | Regenerator overhead | A106 Gr.B | t_nom 5.54 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RV-102-01	5.54	2.79	2016-02-12	4.35	4.16	0.058	0.052	23.6	2022-10-18	
2-RV-102-02	5.54	2.79	2016-02-12	4.01	3.86	0.073	0.041	14.6	2022-10-18	
2-RV-102-03	5.54	2.79	2016-02-12	4.64	4.37	0.047	0.073	21.5	2022-10-18	
2-RV-102-04	5.54	2.79	2016-02-12	4.73	4.59	0.042	0.038	42.9	2022-10-18	
2-RV-102-05	5.54	2.79	2016-02-12	4.97	4.78	0.029	0.052	38.5	2022-10-18	
2-RV-102-06	5.54	2.79	2016-02-12	4.27	4.27	0.060	0.000	24.5	2022-10-18	

Line 3-RF-101 | Reflux | A312 TP316 | t_nom 5.49 mm | t-min 2.41 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RF-101-01	5.49	2.41	2016-02-12	5.31	5.40	0.003	-0.024	>50	2025-10-18	
3-RF-101-02	5.49	2.41	2016-02-12	5.34	5.38	0.003	-0.011	>50	2025-10-18	
3-RF-101-03	5.49	2.41	2016-02-12	5.33	5.35	0.004	-0.005	>50	2025-10-18	
3-RF-101-04	5.49	2.41	2016-02-12	5.35	5.29	0.007	0.016	>50	2025-10-18	
3-RF-101-05	5.49	2.41	2016-02-12	5.33	5.17	0.012	0.043	>50	2025-10-18	
3-RF-101-06	5.49	2.41	2016-02-12	5.23	5.12	0.017	0.030	>50	2025-10-18	
3-RF-101-07	5.49	2.41	2016-02-12	5.37	5.38	0.002	-0.003	>50	2025-10-18	
3-RF-101-08	5.49	2.41	—	—	5.23	—	—	—	2025-10-18	
3-RF-101-09	5.49	2.41	2016-02-12	5.19	5.13	-0.002	0.016	>50	2025-10-18	

Line 2-RF-102 | Reflux | A312 TP316 | t_nom 3.91 mm | t-min 2.16 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RF-102-01	3.91	2.16	2016-02-12	3.76	3.66	0.011	0.027	>50	2025-10-18	
2-RF-102-02	3.91	2.16	2016-02-12	3.64	3.65	0.010	-0.003	>50	2025-10-18	
2-RF-102-03	3.91	2.16	2016-02-12	3.75	3.68	0.011	0.019	>50	2025-10-18	
2-RF-102-04	3.91	2.16	2016-02-12	3.38	2.83	0.044	0.149	4.5	2022-01-14	RL/2 < interval
2-RF-102-05	3.91	2.16	2016-02-12	3.49	2.88	0.133	0.166	4.3	2021-12-19	RL/2 < interval
2-RF-102-06	3.91	2.16	2016-02-12	3.47	2.74	0.159	0.198	2.9	2021-04-04	RL/2 < interval
2-RF-102-07	3.91	2.16	2016-02-12	3.57	2.82	0.048	0.204	3.2	2021-06-01	RL/2 < interval

Line 4-LA-104 | L/R exchanger, lean side | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-104-01	6.02	3.18	2016-02-12	5.31	5.16	0.039	0.041	48.6	2025-10-18	
4-LA-104-02	6.02	3.18	2016-02-12	5.00	4.79	0.053	0.057	28.2	2025-10-18	
4-LA-104-03	6.02	3.18	2016-02-12	5.42	5.23	0.031	0.052	39.7	2025-10-18	
4-LA-104-04	6.02	3.18	2016-02-12	5.63	5.49	0.024	0.038	>50	2025-10-18	
4-LA-104-05	6.02	3.18	2016-02-12	4.88	4.71	0.056	0.046	27.2	2025-10-18	
4-LA-104-06	6.02	3.18	2016-02-12	5.55	5.38	0.030	0.046	47.6	2025-10-18	
4-LA-104-07	6.02	3.18	2016-02-12	5.28	5.15	0.036	0.035	>50	2025-10-18	
4-LA-104-08	6.02	3.18	2016-02-12	5.11	4.88	0.045	0.063	27.2	2025-10-18	
4-LA-104-09	6.02	3.18	—	—	4.61	—	—	—	2025-10-18	
4-LA-104-10	6.02	3.18	2016-02-12	4.84	4.63	0.057	0.057	25.4	2025-10-18	

Line 4-RA-104 | L/R exchanger, rich side | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-104-01	8.56	3.81	2016-02-12	7.71	7.15	0.058	0.152	21.9	2022-10-18	
4-RA-104-02	8.56	3.81	2016-02-12	7.85	7.31	0.053	0.147	23.8	2022-10-18	
4-RA-104-03	8.56	3.81	2016-02-12	8.28	7.94	0.071	0.092	44.7	2022-10-18	
4-RA-104-04	8.56	3.81	2016-02-12	8.18	7.64	0.097	0.147	26.1	2022-10-18	
4-RA-104-05	8.56	3.81	2016-02-12	8.16	7.57	0.095	0.160	23.5	2022-10-18	
4-RA-104-06	8.56	3.81	2016-02-12	7.61	7.13	0.062	0.130	25.5	2022-10-18	
4-RA-104-07	8.56	3.81	2016-02-12	7.32	6.67	0.081	0.177	16.2	2022-10-18	
4-RA-104-08	8.56	3.81	2016-02-12	7.81	7.46	0.083	0.095	38.4	2022-10-18	

Line 2-ST-101 | Reboiler steam | A106 Gr.B | t_nom 3.91 mm | t-min 2.29 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-ST-101-01	3.91	2.29	2016-02-12	3.61	3.59	0.014	0.005	>50	2025-10-18	
2-ST-101-02	3.91	2.29	2016-02-12	3.55	3.34	0.024	0.057	18.4	2025-10-18	
2-ST-101-03	3.91	2.29	2016-02-12	3.55	3.68	0.011	-0.035	>50	2025-10-18	
2-ST-101-04	3.91	2.29	2016-02-12	3.68	3.52	0.013	0.043	28.3	2025-10-18	
2-ST-101-05	3.91	2.29	2016-02-12	3.50	3.27	0.027	0.063	15.7	2025-10-18	
2-ST-101-06	3.91	2.29	2016-02-12	3.63	3.66	-0.008	-0.008	>50	2025-10-18	

Line 3-CW-101 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-101-01	5.49	2.79	2016-02-12	5.03	4.91	0.022	0.033	>50	2025-10-18	
3-CW-101-02	5.49	2.79	2016-02-12	5.01	4.98	0.018	0.008	>50	2025-10-18	
3-CW-101-03	5.49	2.79	2016-02-12	4.93	4.87	0.028	0.016	>50	2025-10-18	
3-CW-101-04	5.49	2.79	2016-02-12	5.26	5.20	0.011	0.016	>50	2025-10-18	
3-CW-101-05	5.49	2.79	2016-02-12	5.35	5.14	0.014	0.057	41.2	2025-10-18	
3-CW-101-06	5.49	2.79	2016-02-12	5.08	5.01	0.019	0.019	>50	2025-10-18	

Line 3-CW-102 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-102-01	5.49	2.79	2016-02-12	5.06	4.85	0.028	0.057	36.1	2025-10-18	
3-CW-102-02	5.49	2.79	2016-02-12	4.37	4.17	0.057	0.054	24.3	2025-10-18	
3-CW-102-03	5.49	2.79	2016-02-12	4.54	4.27	0.053	0.073	20.2	2025-10-18	
3-CW-102-04	5.49	2.79	2016-02-12	4.69	4.50	0.043	0.052	33.1	2025-10-18	
3-CW-102-05	5.49	2.79	2016-02-12	4.66	4.45	0.057	0.057	29.1	2025-10-18	

Sign-off	Name	Function	Date	Signature
Prepared	Trevor Nolan	UT technician, SNT-TC-1A UT Level II	2019-10-18	_____