No.	Status	Date
LNDE-RPT-20250811-029-DFR-1	Issued	2025-08-15

Daily Field Report 1 - UT and PAUT Re-measurement - 4-RA-101

Scope of Work and Responsibilities

Marcus Chen, acting as lead UT technician, performed a UT thickness survey and PAUT corrosion mapping on line 4-RA-101 located within the ATU-100. The primary objective was the re-measurement of thickness at designated points to validate CML-id data and assess corrosion levels at rich-amine fittings.

All activities were conducted under the direction of Larkhall NDE Services Inc. and in accordance with the site requirements for rich amine service. Marcus Chen maintained responsibility for instrument calibration, data acquisition, and the identification of any readings falling below the retirement thickness.

Regulatory and Procedural Compliance

The inspection was performed under QSCP-NDT-001 Rev 4, ensuring compliance with the revised requirements for PAUT corrosion mapping and CML-id validation. All thickness measurements were executed in accordance with the standard ASTM E797.

Field operations were authorized by the permit QSCP-WP-2025-08156. Safety protocols and hazard mitigations were implemented as specified in the job safety analysis LNDE-JSA-20250811-029.

Instrumentation and Calibration

Thickness measurements were obtained using an Olympus 38DL PLUS 2847193 and an Olympus 38DL PLUS 2901456. These instruments were verified against the calibration certificates LNDE-CAL-2025-0812 and LNDE-CAL-2024-0848, respectively.

Corrosion mapping was performed using an Olympus OmniScan X3 1022157, calibrated per LNDE-CAL-2024-0921. All ultrasonic equipment was standardized using the 4-step carbon steel calibration block LNDE-CS-001.

Technical Execution

The survey focused on line 4-RA-101, consisting of A106 Gr.B material with a nominal thickness of 8.56 mm. The technician performed UT thickness measurements to ensure the remaining wall thickness remained above the t-min of 3.81 mm.

PAUT was utilized specifically at the rich-amine fittings to map corrosion profiles where readings were suspected to be near or below the alert level, as mandated by the updated procedure.

Sign-off	Name	Function	Date	Signature
Prepared	Marcus Chen	lead UT technician, SNT-TC-1A UT/MT/PT/VT Level II; CAN/CGSB-48.9712 UT Level II	2025-08-15	_____