No.	Status	Date
LNDE-RPT-96-014-DFR-2	Issued	1996-03-07

Daily Field Report 2 - Baseline Ultrasonic Thickness Survey - ATU-100

Scope and Responsibilities

This report details the baseline ultrasonic thickness (UT) survey performed on selected piping within the ATU-100. The objective is to establish initial wall thickness measurements for asset integrity monitoring prior to startup.

Grace Okafor, acting as the UT technician, is responsible for the execution of the measurements and the recording of data in accordance with the project requirements.

Regulatory and Procedural Compliance

All inspection activities were performed under QSCP-NDT-001 Rev 0. The work was executed under the authority of the cold work permit QSCP-WP-1996-00412.

Measurement techniques and reporting standards were maintained in accordance with ASTM E797.

Instrumentation and Calibration

Thickness measurements were obtained using a Panametrics 26DL PLUS 9411820. The instrument's accuracy is verified by LNDE-CAL-1996-0031.

Field calibration and verification were performed using the LNDE-CS-001 4-step carbon steel calibration block, covering the range of 0.100-0.400 in.

Survey Results - Carbon Steel Piping

Baseline readings were taken on 4-RA-102 (Rich amine, A106 Gr.B, OD 114.3 mm, t_nom 8.56 mm) and 6-RA-103 (Rich amine header, A106 Gr.B, OD 168.3 mm, t_nom 10.97 mm).

Measurements were also completed for the regenerator overhead lines 3-RV-101 (A106 Gr.B, OD 88.9 mm, t_nom 7.62 mm) and 2-RV-102 (A106 Gr.B, OD 60.3 mm, t_nom 5.54 mm).

Survey Results - Stainless Steel Piping

The survey included the reflux line 3-RF-101, constructed from A312 TP316 with an OD of 88.9 mm and a t_nom of 5.49 mm.

All recorded thicknesses for the aforementioned lines were compared against their respective t-min values to ensure compliance with site retirement thickness rules.

Sign-off	Name	Function	Date	Signature
Prepared	Grace Okafor	UT technician, SNT-TC-1A UT Level II	1996-03-07	_____