No.	Status	Date
QSCP-CI-SUM-2019-02	Issued	2019-12-06

Corporate Integrity Summary - ATU-100 Re-baseline

Executive Summary

Corporate Asset Integrity has finalized the re-baseline for ATU-100. This summary confirms the completion of the data acquisition and integration phase as required by the asset management strategy.

Inspection Scope and Execution

LNDE-RPT-20191001-027-R0 records the results of the UT thickness re-baseline survey. The scope included 150 CMLs across 18 lines. This work was executed to establish a new thickness datum for the unit following the rationalization of monitoring locations.

The survey was performed in accordance with QSCP-IP-ATU100 Rev 3, which defines the Risk-Based Inspection intervals. Class 1 sour gas, regenerator overhead, and rich amine services are assigned 3-year intervals, while all other lines are assigned 6-year intervals.

Integrity Management Status

Dr. Helen Marchetti has verified that the data from the re-baseline survey aligns with the current piping inspection plan. The native report and the scanned signed copy of LNDE-RPT-20191001-027-R0 are filed in the corporate repository to support future corrosion rate calculations and RBI updates.

Sign-off	Name	Function	Date	Signature
Prepared	Dr. Helen Marchetti	Corporate Asset Integrity Manager, P.Eng.	2019-12-06	_____