No.	Status	Date
LNDE-JSA-20260803-034	Issued	2026-08-03

Job Safety Analysis - Turnaround 2026 New-Spool UT Baseline

Administrative Data

Document ID: LNDE-JSA-20260803-034

Date: 2026-08-03

Location: Hamilton Plant

Unit: ATU-100

Author: Marcus Chen, lead UT technician, SNT-TC-1A UT Level II, Larkhall NDE Services Inc.

Scope of Work

Activity: Turnaround 2026 new-spool UT baseline

Material: A312 TP316 lines

Calibration: Stainless-steel velocity setting

Objective: Establish initial thickness readings for remaining life and corrosion rate calculations

Safety and Compliance

Acceptance Criteria: Retirement thickness per line t-min

Reporting: Readings below t-min require NCR issuance

Intervals: Class 2 amine, reflux, and treated gas maximum 10 years thickness / 5 years external visual

RBI Requirements: 3 years for Class 1 sour gas, regenerator overhead, and rich amine; 6 years for other lines

Hazard Mitigation

Access: Scaffolding and elevated work platforms for new spool locations

CUI Program: Profile RT or insulation windows every 5 years for insulated lines in CUI range

PPE: Standard Hamilton Plant turnaround requirements

Sign-off	Name	Function	Date	Signature
Prepared	Marcus Chen	lead UT technician, SNT-TC-1A UT/MT/PT/VT Level II; CAN/CGSB-48.9712 UT Level II	2026-08-03	_____