No.	Status	Date
QSCP-WP-2007-09311	Issued	2007-09-14

Work Permit - 2-RV-102 Isolation and Leak Clamp

General Information

Document ID: QSCP-WP-2007-09311

Date: 2007-09-14

Location: Hamilton Plant, ATU-100

Issuer: Tom Bradley, Area Operator

Receiver: Maintenance Supervisor

Time Window: 08:00 - 18:00

Work Description

Scope: Isolation and installation of leak repair clamp.

Subject: 2-RV-102 (Regenerator overhead; A106 Gr.B; OD 60.3 mm x t_nom 5.54 mm).

Trigger: Pinhole leak identified at 90° elbow (non-CML location).

Reference: QSCP-IP-ATU100 Rev 0 (Piping Inspection Plan - ATU-100).

Isolations and Precautions

Isolation: Line 2-RV-102 blocked at upstream/downstream valves and depressurized.

Design Limits: 345 kPa(g) at 121 °C.

Safety: Full PPE for sour gas service; LOTO applied to isolation points.

Integrity: Retirement thickness t-min 2.79 mm applies to all repair assessments.

Sign-off	Name	Function	Date	Signature
Prepared	Tom Bradley	Area Operator (permit issuer)	2007-09-14	_____