Larkhall NDE Services Inc.

Inspection Report

Site: Hamilton Plant

No.	Status	Date
LNDE-RPT-01-037	Issued	2001-03-02

UT Thickness Survey - ATU-100 Class 1 and Rich Amine Piping

Scope and Responsibilities

This report details the 5-year Class 1 survey and rich amine piping inspection for ATU-100 at the Hamilton Plant. The scope includes 118 CMLs across sour gas, regenerator overhead, and rich amine services to determine current corrosion rates and remaining life. Grace Okafor performed the ultrasonic thickness measurements as the primary UT technician. Leonard Hayes provided technical oversight and quality assurance for the data acquisition and reporting process.

All NDE activities were performed under QSCP-NDT-001 Rev 0. The inspection strategy and CML locations were established by QSCP-IP-ATU100 Rev 0, which defines the line classes and inspection intervals for the unit. Personnel qualifications were maintained in accordance with ASNT SNT-TC-1A to ensure technical competency for in-service piping examination.

Methodology and Calibration

Ultrasonic thickness measurements were conducted using a Panametrics 26DL PLUS 9411820. The instrument was verified against LNDE-CAL-2001-0027 prior to use. The examination followed the contact pulse-echo requirements of ASTM E797, utilizing a dual-element transducer suitable for the temperature ranges encountered on the insulated and non-insulated piping sections.

Surface preparation was performed at each CML to ensure repeatable coupling. Measurements were compared against LNDE-RPT-96-014 to calculate short-term and long-term corrosion rates. The data analysis adheres to the requirements of API 570 for the inspection and repair of in-service piping systems, while original design parameters were referenced from ASME B31.3.

Class 1 Sour Gas and Regenerator Overhead Results

The Class 1 sour gas inlet lines 6-SG-101 and 6-SG-102, constructed of A106 Gr.B with a t_nom of 7.11 mm, were inspected at all designated CMLs. Current readings remain above the t-min of 3.56 mm. These lines are subject to a 5-year inspection interval due to the sour gas service and design conditions of 1965 kPa(g) and 66 °C.

Regenerator overhead lines 3-RV-101 and 2-RV-102 were also surveyed. Line 3-RV-101 has a t_nom of 7.62 mm and a t-min of 3.56 mm, while 2-RV-102 has a t_nom of 5.54 mm and a t-min of 2.79 mm. Both lines operate under a design temperature of 121 °C. No CMLs in this service were found to be below the retirement thickness.

Rich Amine System Analysis

Rich amine piping including 4-RA-101, 4-RA-102, and the header 6-RA-103 were examined. The 4-inch lines have a t_nom of 8.56 mm and a t-min of 3.81 mm, while the 6-inch header 6-RA-103 has a t_nom of 10.97 mm and a t-min of 4.57 mm. These sections are classified as Class 2 with a design pressure of 862 kPa(g) and design temperature of 82 °C.

Line 4-RA-104, located on the rich side of the L/R exchanger, was inspected at a design temperature of 127 °C. The measured thicknesses were compared to the baseline values in LNDE-RPT-96-014. All calculated remaining life values for the rich amine system exceed the next scheduled 10-year Class 2 thickness survey interval.

Thickness readings, measured 2001-03-02

Line 6-SG-101 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-101-01	7.11	3.56	1996-03-08	7.12	6.82	0.060	0.060	>50	2006-03-02	
6-SG-101-02	7.11	3.56	1996-03-08	7.05	6.71	0.068	0.068	46.2	2006-03-02	
6-SG-101-03	7.11	3.56	1996-03-08	7.08	6.74	0.068	0.068	46.6	2006-03-02	
6-SG-101-04	7.11	3.56	1996-03-08	7.09	6.73	0.072	0.072	43.9	2006-03-02	
6-SG-101-05	7.11	3.56	1996-03-08	7.14	6.68	0.092	0.092	33.8	2006-03-02	
6-SG-101-06	7.11	3.56	1996-03-08	7.07	6.87	0.040	0.040	>50	2006-03-02	

Line 6-SG-102 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-102-01	7.11	3.56	1996-03-08	7.14	6.72	0.084	0.084	37.5	2006-03-02	
6-SG-102-02	7.11	3.56	1996-03-08	7.11	6.72	0.078	0.078	40.4	2006-03-02	
6-SG-102-03	7.11	3.56	1996-03-08	7.04	6.69	0.070	0.070	44.6	2006-03-02	
6-SG-102-04	7.11	3.56	1996-03-08	6.99	6.64	0.070	0.070	43.8	2006-03-02	
6-SG-102-05	7.11	3.56	1996-03-08	7.13	6.93	0.040	0.040	>50	2006-03-02	

Line 4-RA-101 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-101-01	8.56	3.81	1996-03-08	8.52	8.39	0.026	0.026	>50	2011-03-02	
4-RA-101-02	8.56	3.81	1996-03-08	8.54	8.45	0.018	0.018	>50	2011-03-02	
4-RA-101-03	8.56	3.81	1996-03-08	8.61	8.42	0.038	0.038	>50	2011-03-02	
4-RA-101-04	8.56	3.81	1996-03-08	8.63	8.37	0.052	0.052	>50	2011-03-02	
4-RA-101-05	8.56	3.81	1996-03-08	8.60	8.42	0.036	0.036	>50	2011-03-02	
4-RA-101-07	8.56	3.81	1996-03-08	8.60	8.51	0.018	0.018	>50	2011-03-02	
4-RA-101-08	8.56	3.81	1996-03-08	8.68	8.30	0.076	0.076	>50	2011-03-02	
4-RA-101-09	8.56	3.81	1996-03-08	8.57	8.43	0.028	0.028	>50	2011-03-02	
4-RA-101-10	8.56	3.81	1996-03-08	8.67	8.48	0.038	0.038	>50	2011-03-02	
4-RA-101-11	8.56	3.81	1996-03-08	8.68	8.39	0.058	0.058	>50	2011-03-02	

Line 4-RA-102 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-102-01	8.56	3.81	1996-03-08	8.54	8.48	0.012	0.012	>50	2011-03-02	
4-RA-102-02	8.56	3.81	1996-03-08	8.57	8.50	0.014	0.014	>50	2011-03-02	
4-RA-102-03	8.56	3.81	1996-03-08	8.56	8.37	0.038	0.038	>50	2011-03-02	
4-RA-102-04	8.56	3.81	1996-03-08	8.54	8.35	0.038	0.038	>50	2011-03-02	
4-RA-102-05	8.56	3.81	1996-03-08	8.55	8.36	0.038	0.038	>50	2011-03-02	
4-RA-102-06	8.56	3.81	1996-03-08	8.51	8.38	0.026	0.026	>50	2011-03-02	
4-RA-102-07	8.56	3.81	1996-03-08	8.58	8.49	0.018	0.018	>50	2011-03-02	
4-RA-102-08	8.56	3.81	1996-03-08	8.49	8.36	0.026	0.026	>50	2011-03-02	
4-RA-102-09	8.56	3.81	1996-03-08	8.55	8.35	0.040	0.040	>50	2011-03-02	

Line 6-RA-103 | Rich amine header | A106 Gr.B | t_nom 10.97 mm | t-min 4.57 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-RA-103-01	10.97	4.57	1996-03-08	11.00	10.82	0.036	0.036	>50	2011-03-02	
6-RA-103-02	10.97	4.57	1996-03-08	11.09	10.69	0.080	0.080	>50	2011-03-02	
6-RA-103-03	10.97	4.57	1996-03-08	10.99	10.84	0.030	0.030	>50	2011-03-02	
6-RA-103-04	10.97	4.57	1996-03-08	10.98	10.59	0.078	0.078	>50	2011-03-02	
6-RA-103-05	10.97	4.57	1996-03-08	10.95	10.61	0.068	0.068	>50	2011-03-02	
6-RA-103-06	10.97	4.57	1996-03-08	11.01	10.86	0.030	0.030	>50	2011-03-02	
6-RA-103-07	10.97	4.57	1996-03-08	10.99	10.79	0.040	0.040	>50	2011-03-02	
6-RA-103-08	10.97	4.57	1996-03-08	10.97	10.83	0.028	0.028	>50	2011-03-02	
6-RA-103-09	10.97	4.57	1996-03-08	11.01	10.85	0.032	0.032	>50	2011-03-02	
6-RA-103-10	10.97	4.57	1996-03-08	11.02	10.78	0.048	0.048	>50	2011-03-02	

Line 3-RV-101 | Regenerator overhead | A106 Gr.B | t_nom 7.62 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-01	7.62	3.56	1996-03-08	7.59	7.26	0.066	0.066	>50	2006-03-02	
3-RV-101-02	7.62	3.56	1996-03-08	7.57	7.31	0.052	0.052	>50	2006-03-02	
3-RV-101-03	7.62	3.56	1996-03-08	7.52	7.15	0.074	0.074	48.3	2006-03-02	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-04	7.62	3.56	1996-03-08	7.59	7.18	0.082	0.082	44.0	2006-03-02	
3-RV-101-05	7.62	3.56	1996-03-08	7.67	7.25	0.084	0.084	43.8	2006-03-02	
3-RV-101-06	7.62	3.56	1996-03-08	7.59	7.20	0.078	0.078	46.5	2006-03-02	

Line 2-RV-102 | Regenerator overhead | A106 Gr.B | t_nom 5.54 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RV-102-01	5.54	2.79	1996-03-08	5.53	5.29	0.048	0.048	>50	2006-03-02	
2-RV-102-02	5.54	2.79	1996-03-08	5.59	5.12	0.094	0.094	24.7	2006-03-02	
2-RV-102-03	5.54	2.79	1996-03-08	5.48	5.24	0.048	0.048	>50	2006-03-02	
2-RV-102-04	5.54	2.79	1996-03-08	5.58	5.33	0.050	0.050	>50	2006-03-02	

Line 4-RA-104 | L/R exchanger, rich side | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-104-01	8.56	3.81	1996-03-08	8.51	8.40	0.022	0.022	>50	2011-03-02	
4-RA-104-02	8.56	3.81	1996-03-08	8.55	8.41	0.028	0.028	>50	2011-03-02	
4-RA-104-03	8.56	3.81	1996-03-08	8.54	8.46	0.016	0.016	>50	2011-03-02	
4-RA-104-04	8.56	3.81	1996-03-08	8.59	8.35	0.048	0.048	>50	2011-03-02	
4-RA-104-05	8.56	3.81	1996-03-08	8.60	8.29	0.062	0.062	>50	2011-03-02	
4-RA-104-06	8.56	3.81	1996-03-08	8.59	8.39	0.040	0.040	>50	2011-03-02	
4-RA-104-07	8.56	3.81	1996-03-08	8.59	8.29	0.060	0.060	>50	2011-03-02	

Sign-off	Name	Function	Date	Signature
Prepared	Grace Okafor	UT technician, SNT-TC-1A UT Level II	2001-03-02	_____
Reviewed	Leonard Hayes	Level III / Quality Manager, SNT-TC-1A UT Level III	2001-03-02	_____