No.	Status	Date
LNDE-RPT-20241025-031-R2	Issued	2025-01-20

UT Thickness Survey - ATU-100 Five-Year

Scope and Responsibilities

This report details the five-year ultrasonic thickness survey conducted at the Hamilton Plant for the ATU-100 unit. The scope was defined by QSCP-RFQ-2024-089 and covers 150 CMLs across 18 piping lines, including 6-SG-101, 6-SG-102, 8-TG-101, 4-LA-101, 4-LA-102, 6-LA-103, 4-RA-101, 4-RA-102, 6-RA-103, 3-RV-101, 2-RV-102, 3-RF-101, 2-RF-102, 4-LA-104, 4-RA-104, 2-ST-101, 3-CW-101, and 3-CW-102. The survey was performed to assess the current mechanical integrity of the amine treating system in accordance with API 570.

Marcus Chen served as the lead UT technician, responsible for data acquisition and field reporting. David Park performed the technical review and quality management of the data set. All activities were executed under the requirements of QSCP-IP-ATU100 Rev 3, which rationalized the CML count to 150 locations based on risk-based inspection intervals. This document, LNDE-RPT-20241025-031-R2, is a re-issue that supersedes LNDE-RPT-20241025-031-R1 to address the second round of QSCP comments regarding CML-id formatting and follow-up scheduling.

Inspection Methodology and Calibration

Ultrasonic thickness measurements were performed under QSCP-NDT-001 Rev 3, utilizing the contact pulse-echo method as per ASTM E797. Personnel qualifications were maintained in accordance with ASNT SNT-TC-1A. For the stainless steel reflux lines 3-RF-101 and 2-RF-102, the gauge velocity was adjusted specifically for A312 TP316 material properties. All measurements were compared against the previous baseline data recorded in LNDE-RPT-20191001-027-R0 to determine corrosion rates.

Equipment used included Olympus 38DL PLUS gauges, identified by LNDE-CAL-2024-0847 and LNDE-CAL-2024-0848. Field calibrations were verified using the carbon steel step block LNDE-CS-001, which was re-certified under LNDE-CAL-2024-0102. In compliance with site procedures, digital exports and photos of the gauge display were captured for any readings approaching or below the alert levels defined by the piping design limits of ASME B31.3.

Summary of Findings and Non-Conformances

The survey identified five locations where the measured wall thickness has reached the retirement limit (t-min). On the rich amine line 4-RA-101, CML -06 recorded a thickness of 3.59 mm, which is below the t-min of 3.81 mm. On the reflux line 2-RF-102, four locations (CML -04, -05, -06, and -07) recorded thicknesses of 1.94 mm, 1.92 mm, 1.92 mm, and 1.86 mm respectively, all falling below the t-min of 2.16 mm. These locations have an expired remaining life and require immediate engineering assessment.

Due to localized thinning detected on 4-RA-101 and 6-RA-103, supplemental NDE was performed. The results of the phased array ultrasonic testing are documented in LNDE-RPT-20241202-036-R0, which provides detailed corrosion mapping for the 4-RA-101 elbow at CML -06 and for 6-RA-103-11. These PAUT results should be reviewed in conjunction with the manual UT data provided in Appendix B of this report.

Access Limitations and Follow-up

During the survey, two specific locations were found to be inaccessible due to temporary scaffolding obstructions and insulation cladding issues. These are identified as 6-LA-103-08 on the lean amine header and 2-ST-101-03 on the reboiler steam line. In accordance with the QSCP comment round, these locations have been assigned follow-up inspection dates to ensure the 150 CML requirement of QSCP-IP-ATU100 Rev 3 is fully satisfied.

The remaining life calculations for all other lines, including the sour gas inlets 6-SG-101 and 6-SG-102, indicate that the current RBI intervals remain valid. The next thickness readings for Class 1 and rich amine systems are due within 3 years, while Class 2 and Class 3 systems such as 8-TG-101 and 3-CW-101 follow the 6-year and 10-year maximums respectively. All CML-id formats in Appendix B have been corrected to align with the latest site database requirements.

Thickness readings, measured 2024-11-04

Line 6-SG-101 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-101-01	7.11	3.56	2022-09-16	5.82	5.64	0.052	0.057	36.2	2027-11-04	
6-SG-101-02	7.11	3.56	2022-09-16	5.42	5.12	0.067	0.077	20.2	2027-11-04	
6-SG-101-03	7.11	3.56	2022-09-16	5.29	5.25	0.064	0.061	26.5	2027-11-04	
6-SG-101-04	7.11	3.56	2022-09-16	5.19	4.98	0.074	0.071	19.3	2027-11-04	
6-SG-101-05	7.11	3.56	2022-09-16	4.72	4.65	0.087	0.077	12.5	2027-11-04	
6-SG-101-06	7.11	3.56	2022-09-16	5.55	5.39	0.059	0.034	31.2	2027-11-04	
6-SG-101-07	7.11	3.56	2022-09-16	6.16	6.04	0.040	0.040	>50	2027-11-04	
6-SG-101-08	7.11	3.56	2022-09-16	5.57	5.54	0.058	0.046	34.4	2027-11-04	

Line 6-SG-102 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-102-01	7.11	3.56	2022-09-16	4.77	4.62	0.088	0.085	12.1	2027-11-04	
6-SG-102-02	7.11	3.56	2022-09-16	4.64	4.59	0.088	0.101	10.2	2027-11-04	
6-SG-102-03	7.11	3.56	2022-09-16	4.69	4.45	0.090	0.093	9.6	2027-11-04	gauge photo attached
6-SG-102-04	7.11	3.56	2022-09-16	4.62	4.39	0.091	0.101	8.2	2027-11-04	gauge photo attached
6-SG-102-05	7.11	3.56	2022-09-16	5.96	5.89	0.043	0.036	>50	2027-11-04	
6-SG-102-06	7.11	3.56	2022-09-16	5.79	5.82	0.043	0.042	>50	2027-11-04	

Line 8-TG-101 | Treated gas | A106 Gr.B | t_nom 8.18 mm | t-min 4.06 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
8-TG-101-01	8.18	4.06	2019-10-18	7.63	7.57	0.022	0.012	>50	2030-11-04	
8-TG-101-02	8.18	4.06	2019-10-18	7.33	7.21	0.035	0.024	>50	2030-11-04	
8-TG-101-03	8.18	4.06	2019-10-18	7.37	7.27	0.033	0.020	>50	2030-11-04	
8-TG-101-04	8.18	4.06	2019-10-18	7.38	7.29	0.028	0.018	>50	2030-11-04	
8-TG-101-05	8.18	4.06	2019-10-18	7.57	7.54	0.024	0.006	>50	2030-11-04	
8-TG-101-06	8.18	4.06	2019-10-18	7.75	7.61	0.028	0.028	>50	2030-11-04	
8-TG-101-07	8.18	4.06	2019-10-18	7.17	6.98	0.047	0.038	>50	2030-11-04	

Line 4-LA-101 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-101-01	6.02	3.18	2019-10-18	4.70	4.46	0.053	0.048	24.0	2030-11-04	
4-LA-101-02	6.02	3.18	2019-10-18	5.26	5.23	0.027	0.006	>50	2030-11-04	
4-LA-101-03	6.02	3.18	2019-10-18	5.38	5.19	0.027	0.038	>50	2030-11-04	
4-LA-101-04	6.02	3.18	2019-10-18	5.29	5.13	0.033	0.032	>50	2030-11-04	
4-LA-101-05	6.02	3.18	2019-10-18	5.38	5.25	0.027	0.026	>50	2030-11-04	
4-LA-101-06	6.02	3.18	2019-10-18	5.22	4.91	0.040	0.061	28.2	2030-11-04	
4-LA-101-07	6.02	3.18	2019-10-18	4.86	4.49	0.052	0.073	17.9	2030-11-04	
4-LA-101-08	6.02	3.18	2019-10-18	5.04	4.70	0.067	0.067	22.6	2030-11-04	
4-LA-101-09	6.02	3.18	2019-10-18	4.86	4.57	0.049	0.057	24.2	2030-11-04	

Line 4-LA-102 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-102-01	6.02	3.18	2019-10-18	5.09	5.03	0.035	0.012	>50	2030-11-04	
4-LA-102-02	6.02	3.18	2019-10-18	5.15	5.08	0.035	0.014	>50	2030-11-04	
4-LA-102-03	6.02	3.18	2019-10-18	5.15	4.93	0.040	0.044	40.2	2030-11-04	
4-LA-102-04	6.02	3.18	2019-10-18	4.65	4.40	0.055	0.050	22.0	2030-11-04	
4-LA-102-05	6.02	3.18	2019-10-18	5.23	5.06	0.033	0.034	>50	2030-11-04	
4-LA-102-06	6.02	3.18	2019-10-18	5.52	5.42	0.020	0.020	>50	2030-11-04	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-102-07	6.02	3.18	2019-10-18	5.32	5.13	0.030	0.038	>50	2030-11-04	
4-LA-102-08	6.02	3.18	2019-10-18	5.55	5.38	0.037	0.034	>50	2030-11-04	

Line 6-LA-103 | Lean amine header | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-LA-103-01	7.11	3.56	2019-10-18	6.40	6.27	0.026	0.026	>50	2030-11-04	
6-LA-103-02	7.11	3.56	2019-10-18	6.49	6.28	0.032	0.042	>50	2030-11-04	
6-LA-103-03	7.11	3.56	2019-10-18	6.23	5.95	0.039	0.055	43.1	2030-11-04	
6-LA-103-04	7.11	3.56	2019-10-18	5.85	5.64	0.053	0.042	39.0	2030-11-04	
6-LA-103-05	7.11	3.56	2019-10-18	5.81	5.43	0.061	0.075	24.8	2030-11-04	
6-LA-103-06	7.11	3.56	2019-10-18	5.46	5.10	0.072	0.071	21.4	2030-11-04	
6-LA-103-07	7.11	3.56	2019-10-18	5.93	5.73	0.051	0.040	42.9	2030-11-04	
6-LA-103-08	7.11	3.56	2019-10-18	6.19	—	—	—	—	2026-08-03	inaccessible – no reading; follow-up scheduled
6-LA-103-09	7.11	3.56	2019-10-18	6.16	5.92	0.048	0.048	49.6	2030-11-04	
6-LA-103-10	7.11	3.56	2019-10-18	6.00	5.74	0.064	0.051	34.0	2030-11-04	

Line 4-RA-101 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-101-01	8.56	3.81	2022-09-16	6.83	6.50	0.070	0.156	17.2	2027-11-04	
4-RA-101-02	8.56	3.81	2022-09-16	6.79	6.46	0.073	0.184	14.4	2027-11-04	
4-RA-101-03	8.56	3.81	2022-09-16	5.98	5.52	0.108	0.222	7.7	2027-11-04	gauge photo attached
4-RA-101-04	8.56	3.81	2022-09-16	7.21	6.90	0.060	0.127	24.4	2027-11-04	
4-RA-101-05	8.56	3.81	2022-09-16	6.73	6.37	0.078	0.160	16.0	2027-11-04	
4-RA-101-06	8.56	3.81	2019-10-18	6.94	3.59	0.427	0.664	expired	immediate	< t-min; gauge photo attached
4-RA-101-07	8.56	3.81	2022-09-16	7.50	7.21	0.048	0.093	36.5	2027-11-04	
4-RA-101-08	8.56	3.81	2022-09-16	5.55	5.06	0.126	0.275	4.5	2027-02-10	gauge photo attached
4-RA-101-09	8.56	3.81	2022-09-16	7.37	7.17	0.049	0.101	33.3	2027-11-04	
4-RA-101-10	8.56	3.81	2022-09-16	7.19	6.91	0.061	0.127	24.5	2027-11-04	
4-RA-101-11	8.56	3.81	2022-09-16	6.07	5.53	0.110	0.224	7.7	2027-11-04	gauge photo attached
4-RA-101-12	8.56	3.81	2022-09-16	6.41	6.10	0.184	0.184	12.4	2027-11-04	

Line 4-RA-102 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-102-01	8.56	3.81	2022-09-16	7.42	7.33	0.042	0.050	>50	2027-11-04	
4-RA-102-02	8.56	3.81	2022-09-16	6.43	5.99	0.090	0.192	11.3	2027-11-04	
4-RA-102-03	8.56	3.81	2022-09-16	6.56	6.24	0.081	0.160	15.1	2027-11-04	
4-RA-102-04	8.56	3.81	2022-09-16	6.64	6.38	0.075	0.131	19.7	2027-11-04	
4-RA-102-05	8.56	3.81	2022-09-16	6.56	6.23	0.081	0.164	14.7	2027-11-04	
4-RA-102-06	8.56	3.81	2022-09-16	6.65	6.35	0.075	0.158	16.0	2027-11-04	
4-RA-102-07	8.56	3.81	2022-09-16	6.85	6.53	0.072	0.153	17.8	2027-11-04	
4-RA-102-08	8.56	3.81	2022-09-16	5.86	5.26	0.113	0.226	6.4	2027-11-04	gauge photo attached
4-RA-102-09	8.56	3.81	2022-09-16	6.42	6.04	0.088	0.147	15.2	2027-11-04	
4-RA-102-10	8.56	3.81	2022-09-16	6.86	6.56	0.158	0.158	17.4	2027-11-04	
4-RA-102-11	8.56	3.81	2022-09-16	7.33	7.19	0.073	0.105	32.2	2027-11-04	

Line 6-RA-103 | Rich amine header | A106 Gr.B | t_nom 10.97 mm | t-min 4.57 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-RA-103-01	10.97	4.57	2022-09-16	9.55	9.28	0.060	0.109	43.2	2027-11-04	
6-RA-103-02	10.97	4.57	2022-09-16	7.97	7.33	0.131	0.254	10.9	2027-11-04	
6-RA-103-03	10.97	4.57	2022-09-16	8.95	8.44	0.089	0.208	18.6	2027-11-04	
6-RA-103-04	10.97	4.57	2022-09-16	7.30	6.60	0.153	0.321	6.3	2027-11-04	gauge photo attached
6-RA-103-05	10.97	4.57	2022-09-16	7.43	6.91	0.141	0.281	8.3	2027-11-04	gauge photo attached
6-RA-103-06	10.97	4.57	2022-09-16	9.45	9.16	0.065	0.125	36.8	2027-11-04	
6-RA-103-07	10.97	4.57	2022-09-16	9.15	8.89	0.073	0.139	31.2	2027-11-04	
6-RA-103-08	10.97	4.57	2022-09-16	9.29	9.07	0.066	0.131	34.4	2027-11-04	
6-RA-103-09	10.97	4.57	2022-09-16	9.43	9.10	0.067	0.135	33.6	2027-11-04	
6-RA-103-10	10.97	4.57	2022-09-16	7.68	7.00	0.140	0.271	9.0	2027-11-04	gauge photo attached
6-RA-103-11	10.97	4.57	2019-10-18	8.91	5.92	0.413	0.592	2.3	2025-12-25	gauge photo attached
6-RA-103-12	10.97	4.57	2022-09-16	9.11	8.74	0.154	0.154	27.0	2027-11-04	
6-RA-103-13	10.97	4.57	2022-09-16	9.13	8.92	0.112	0.125	34.9	2027-11-04	
6-RA-103-14	10.97	4.57	2022-09-16	7.34	6.52	0.345	0.345	5.7	2027-09-02	gauge photo attached

Line 3-RV-101 | Regenerator overhead | A106 Gr.B | t_nom 7.62 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-01	7.62	3.56	2022-09-16	5.92	5.74	0.065	0.061	33.8	2027-11-04	
3-RV-101-02	7.62	3.56	2022-09-16	5.81	5.70	0.065	0.053	32.8	2027-11-04	
3-RV-101-03	7.62	3.56	2022-09-16	4.98	4.72	0.098	0.103	11.3	2027-11-04	
3-RV-101-04	7.62	3.56	2022-09-16	5.39	5.18	0.084	0.079	19.3	2027-11-04	
3-RV-101-05	7.62	3.56	2022-09-16	5.91	5.84	0.064	0.053	35.7	2027-11-04	
3-RV-101-06	7.62	3.56	2022-09-16	5.39	5.22	0.083	0.065	20.1	2027-11-04	
3-RV-101-07	7.62	3.56	2022-09-16	4.80	4.63	0.111	0.087	9.6	2027-11-04	gauge photo attached
3-RV-101-08	7.62	3.56	2022-09-16	5.81	5.64	0.076	0.044	27.5	2027-11-04	

Line 2-RV-102 | Regenerator overhead | A106 Gr.B | t_nom 5.54 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RV-102-01	5.54	2.79	2022-09-16	3.91	3.76	0.062	0.079	12.2	2027-11-04	
2-RV-102-02	5.54	2.79	2022-09-16	3.64	3.49	0.073	0.073	9.6	2027-11-04	gauge photo attached
2-RV-102-03	5.54	2.79	2022-09-16	4.34	4.23	0.044	0.028	33.0	2027-11-04	
2-RV-102-04	5.54	2.79	2022-09-16	4.47	4.39	0.042	0.040	38.5	2027-11-04	
2-RV-102-05	5.54	2.79	2022-09-16	4.59	4.57	0.033	0.042	42.8	2027-11-04	
2-RV-102-06	5.54	2.79	2022-09-16	4.05	3.94	0.062	0.065	17.6	2027-11-04	

Line 3-RF-101 | Reflux | A312 TP316 | t_nom 5.49 mm | t-min 2.41 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RF-101-01	5.49	2.41	2019-10-18	5.40	5.15	0.012	0.050	>50	2030-11-04	
3-RF-101-02	5.49	2.41	2019-10-18	5.38	5.24	0.007	0.028	>50	2030-11-04	
3-RF-101-03	5.49	2.41	2019-10-18	5.35	5.35	0.003	0.000	>50	2030-11-04	
3-RF-101-04	5.49	2.41	2019-10-18	5.29	5.21	0.009	0.016	>50	2030-11-04	
3-RF-101-05	5.49	2.41	2019-10-18	5.17	5.14	0.011	0.006	>50	2030-11-04	
3-RF-101-06	5.49	2.41	2019-10-18	5.12	5.13	0.014	-0.002	>50	2030-11-04	
3-RF-101-07	5.49	2.41	2019-10-18	5.38	5.25	0.006	0.026	>50	2030-11-04	
3-RF-101-08	5.49	2.41	2019-10-18	5.23	5.12	0.022	0.022	>50	2030-11-04	
3-RF-101-09	5.49	2.41	2019-10-18	5.13	5.10	0.002	0.006	>50	2030-11-04	

Line 2-RF-102 | Reflux | A312 TP316 | t_nom 3.91 mm | t-min 2.16 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RF-102-01	3.91	2.16	2019-10-18	3.66	3.55	0.013	0.022	>50	2030-11-04	
2-RF-102-02	3.91	2.16	2019-10-18	3.65	3.53	0.012	0.024	>50	2030-11-04	
2-RF-102-03	3.91	2.16	2019-10-18	3.68	3.65	0.010	0.006	>50	2030-11-04	
2-RF-102-04	3.91	2.16	2019-10-18	2.83	1.94	0.067	0.176	expired	immediate	< t-min; gauge photo attached
2-RF-102-05	3.91	2.16	2019-10-18	2.88	1.92	0.159	0.190	expired	immediate	< t-min; gauge photo attached
2-RF-102-06	3.91	2.16	2019-10-18	2.74	1.92	0.160	0.162	expired	immediate	< t-min; gauge photo attached
2-RF-102-07	3.91	2.16	2019-10-18	2.82	1.86	0.073	0.190	expired	immediate	< t-min; gauge photo attached

Line 4-LA-104 | L/R exchanger, lean side | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-104-01	6.02	3.18	2019-10-18	5.16	5.02	0.037	0.028	>50	2030-11-04	
4-LA-104-02	6.02	3.18	2019-10-18	4.79	4.55	0.052	0.048	26.5	2030-11-04	
4-LA-104-03	6.02	3.18	2019-10-18	5.23	5.20	0.027	0.006	>50	2030-11-04	
4-LA-104-04	6.02	3.18	2019-10-18	5.49	5.34	0.025	0.030	>50	2030-11-04	
4-LA-104-05	6.02	3.18	2019-10-18	4.71	4.37	0.058	0.067	17.7	2030-11-04	
4-LA-104-06	6.02	3.18	2019-10-18	5.38	5.17	0.032	0.042	47.8	2030-11-04	
4-LA-104-07	6.02	3.18	2019-10-18	5.15	4.92	0.038	0.046	38.2	2030-11-04	
4-LA-104-08	6.02	3.18	2019-10-18	4.88	4.63	0.046	0.050	29.3	2030-11-04	
4-LA-104-09	6.02	3.18	2019-10-18	4.61	4.37	0.048	0.048	25.0	2030-11-04	
4-LA-104-10	6.02	3.18	2019-10-18	4.63	4.32	0.060	0.061	18.6	2030-11-04	

Line 4-RA-104 | L/R exchanger, rich side | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-104-01	8.56	3.81	2022-09-16	6.61	6.33	0.076	0.162	15.5	2027-11-04	
4-RA-104-02	8.56	3.81	2022-09-16	7.04	6.84	0.060	0.093	32.5	2027-11-04	
4-RA-104-03	8.56	3.81	2022-09-16	7.70	7.67	0.065	0.053	>50	2027-11-04	
4-RA-104-04	8.56	3.81	2022-09-16	7.31	6.98	0.109	0.131	24.2	2027-11-04	
4-RA-104-05	8.56	3.81	2022-09-16	7.12	6.74	0.119	0.164	17.8	2027-11-04	
4-RA-104-06	8.56	3.81	2022-09-16	6.70	6.41	0.076	0.143	18.2	2027-11-04	
4-RA-104-07	8.56	3.81	2022-09-16	6.04	5.61	0.104	0.210	8.6	2027-11-04	gauge photo attached
4-RA-104-08	8.56	3.81	2022-09-16	7.09	6.90	0.093	0.111	27.9	2027-11-04	

Line 2-ST-101 | Reboiler steam | A106 Gr.B | t_nom 3.91 mm | t-min 2.29 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-ST-101-01	3.91	2.29	2019-10-18	3.59	3.42	0.018	0.034	33.6	2030-11-04	
2-ST-101-02	3.91	2.29	2019-10-18	3.34	3.19	0.025	0.030	30.3	2030-11-04	
2-ST-101-03	3.91	2.29	2019-10-18	3.68	—	—	—	—	2025-03-04	inaccessible – no reading; follow-up scheduled
2-ST-101-04	3.91	2.29	2019-10-18	3.52	3.50	0.011	0.004	>50	2030-11-04	
2-ST-101-05	3.91	2.29	2019-10-18	3.27	3.22	0.024	0.010	38.6	2030-11-04	
2-ST-101-06	3.91	2.29	2019-10-18	3.66	3.66	-0.003	0.000	>50	2030-11-04	

Line 3-CW-101 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-101-01	5.49	2.79	2019-10-18	4.91	4.79	0.022	0.024	>50	2030-11-04	
3-CW-101-02	5.49	2.79	2019-10-18	4.98	4.69	0.025	0.057	33.1	2030-11-04	
3-CW-101-03	5.49	2.79	2019-10-18	4.87	4.63	0.031	0.048	38.7	2030-11-04	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-101-04	5.49	2.79	2019-10-18	5.20	5.22	0.008	-0.004	>50	2030-11-04	
3-CW-101-05	5.49	2.79	2019-10-18	5.14	5.19	0.010	-0.010	>50	2030-11-04	
3-CW-101-06	5.49	2.79	2019-10-18	5.01	4.91	0.019	0.020	>50	2030-11-04	

Line 3-CW-102 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-102-01	5.49	2.79	2019-10-18	4.85	4.77	0.025	0.016	>50	2030-11-04	
3-CW-102-02	5.49	2.79	2019-10-18	4.17	4.09	0.050	0.016	26.2	2030-11-04	
3-CW-102-03	5.49	2.79	2019-10-18	4.27	4.12	0.049	0.030	27.0	2030-11-04	
3-CW-102-04	5.49	2.79	2019-10-18	4.50	4.29	0.043	0.042	35.2	2030-11-04	
3-CW-102-05	5.49	2.79	2019-10-18	4.45	4.35	0.036	0.020	43.9	2030-11-04	

Sign-off	Name	Function	Date	Signature
Prepared	Marcus Chen	lead UT technician, SNT-TC-1A UT/MT/PT/VT Level II; CAN/CGSB-48.9712 UT Level II	2025-01-20	_____
Reviewed	David Park	Level III / Quality Manager, SNT-TC-1A UT Level III	2025-01-20	_____