No.	Status	Date
LNDE-RPT-96-014	Issued	1996-03-08

Baseline Ultrasonic Thickness Survey - ATU-100

Scope and Responsibilities

This report details the baseline ultrasonic thickness survey conducted at the Hamilton Plant for the ATU-100. The scope included the establishment of 118 CMLs across eighteen piping circuits prior to the unit being placed into service. The survey was performed to establish initial wall thickness values for future corrosion rate calculations and to ensure compliance with the piping inspection plan.

Grace Okafor, acting as the UT technician, was responsible for the execution of all field measurements and data recording in accordance with ASNT SNT-TC-1A. Leonard Hayes, serving as the Quality Manager, provided technical oversight and final review of the data set to ensure all activities met the requirements of the site quality management system and applicable industry standards.

Reference Standards and Procedures

All NDE activities were performed under QSCP-NDT-001 Rev 0. This site-specific procedure ensures that ultrasonic examinations align with the requirements of ASTM E797 and the inspection mandates of API 570. The selection of CML locations and the determination of inspection intervals were governed by QSCP-IP-ATU100 Rev 0, which incorporates the design criteria established in ASME B31.3.

The inspection plan classifies the piping systems to determine future monitoring frequencies. Class 1 systems, including 6-SG-101, 6-SG-102, 3-RV-101, and 2-RV-102, are assigned a 5-year maximum interval. Class 2 systems, such as 8-TG-101, 4-LA-101, 4-LA-102, 6-LA-103, 4-RA-101, 4-RA-102, 6-RA-103, 3-RF-101, 2-RF-102, 4-LA-104, and 4-RA-104, are assigned 10-year intervals. Class 3 systems, including 2-ST-101, 3-CW-101, and 3-CW-102, also follow a 10-year interval for thickness measurements.

Equipment and Calibration

Measurements were obtained using the 26DLP-9411820 digital ultrasonic thickness gauge. The instrument was calibrated at the start and end of each shift using LNDE-CS-001, a 4-step carbon steel calibration block with steps ranging from 0.100 in to 0.400 in. This ensures the linearity and accuracy of the transducer across the full range of nominal wall thicknesses encountered in the survey.

The 26DLP-9411820 was verified against LNDE-CAL-1996-0031 to confirm that the annual calibration status was current at the time of the survey. All coupling was achieved using a standard ultrasonic couplant, and surface preparation was verified to be sufficient for accurate signal return as required by the referenced site procedure.

Summary of Results

The baseline survey confirmed that all 118 CMLs currently meet or exceed the specified t-min values for their respective line classes. For the sour gas inlet lines 6-SG-101 and 6-SG-102, readings were consistent with the nominal 7.11 mm wall. Similarly, the rich amine header 6-RA-103 and the lean amine header 6-LA-103 showed no deviations from the design specifications of 10.97 mm and 7.11 mm respectively.

High-temperature circuits, including the regenerator overhead lines 3-RV-101 and 2-RV-102, and the reboiler steam line 2-ST-101, were measured at ambient conditions prior to startup. All stainless steel reflux lines, 3-RF-101 and 2-RF-102, were also verified. These baseline values will serve as the 't-initial' for all future corrosion rate and remaining life assessments as the ATU-100 enters its first operational cycle.

Thickness readings, measured 1996-03-08

Line 6-SG-101 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-101-01	7.11	3.56	—	—	7.12	—	—	—	2001-03-08	
6-SG-101-02	7.11	3.56	—	—	7.05	—	—	—	2001-03-08	
6-SG-101-03	7.11	3.56	—	—	7.08	—	—	—	2001-03-08	
6-SG-101-04	7.11	3.56	—	—	7.09	—	—	—	2001-03-08	
6-SG-101-05	7.11	3.56	—	—	7.14	—	—	—	2001-03-08	
6-SG-101-06	7.11	3.56	—	—	7.07	—	—	—	2001-03-08	

Line 6-SG-102 | Sour gas inlet | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-SG-102-01	7.11	3.56	—	—	7.14	—	—	—	2001-03-08	
6-SG-102-02	7.11	3.56	—	—	7.11	—	—	—	2001-03-08	
6-SG-102-03	7.11	3.56	—	—	7.04	—	—	—	2001-03-08	
6-SG-102-04	7.11	3.56	—	—	6.99	—	—	—	2001-03-08	
6-SG-102-05	7.11	3.56	—	—	7.13	—	—	—	2001-03-08	

Line 8-TG-101 | Treated gas | A106 Gr.B | t_nom 8.18 mm | t-min 4.06 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
8-TG-101-01	8.18	4.06	—	—	8.20	—	—	—	2006-03-08	
8-TG-101-02	8.18	4.06	—	—	8.20	—	—	—	2006-03-08	
8-TG-101-03	8.18	4.06	—	—	8.23	—	—	—	2006-03-08	
8-TG-101-04	8.18	4.06	—	—	8.10	—	—	—	2006-03-08	
8-TG-101-05	8.18	4.06	—	—	8.22	—	—	—	2006-03-08	

Line 4-LA-101 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-101-01	6.02	3.18	—	—	5.99	—	—	—	2006-03-08	
4-LA-101-02	6.02	3.18	—	—	6.01	—	—	—	2006-03-08	
4-LA-101-03	6.02	3.18	—	—	5.96	—	—	—	2006-03-08	
4-LA-101-04	6.02	3.18	—	—	6.07	—	—	—	2006-03-08	
4-LA-101-05	6.02	3.18	—	—	6.01	—	—	—	2006-03-08	
4-LA-101-06	6.02	3.18	—	—	6.06	—	—	—	2006-03-08	
4-LA-101-07	6.02	3.18	—	—	5.99	—	—	—	2006-03-08	

Line 4-LA-102 | Lean amine supply | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-102-01	6.02	3.18	—	—	6.02	—	—	—	2006-03-08	
4-LA-102-02	6.02	3.18	—	—	6.07	—	—	—	2006-03-08	
4-LA-102-03	6.02	3.18	—	—	6.07	—	—	—	2006-03-08	
4-LA-102-04	6.02	3.18	—	—	5.99	—	—	—	2006-03-08	
4-LA-102-05	6.02	3.18	—	—	6.00	—	—	—	2006-03-08	
4-LA-102-06	6.02	3.18	—	—	6.00	—	—	—	2006-03-08	
4-LA-102-07	6.02	3.18	—	—	6.00	—	—	—	2006-03-08	

Line 6-LA-103 | Lean amine header | A106 Gr.B | t_nom 7.11 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-LA-103-01	7.11	3.56	—	—	7.02	—	—	—	2006-03-08	
6-LA-103-02	7.11	3.56	—	—	7.19	—	—	—	2006-03-08	
6-LA-103-03	7.11	3.56	—	—	7.08	—	—	—	2006-03-08	
6-LA-103-04	7.11	3.56	—	—	7.17	—	—	—	2006-03-08	
6-LA-103-05	7.11	3.56	—	—	7.19	—	—	—	2006-03-08	
6-LA-103-06	7.11	3.56	—	—	7.16	—	—	—	2006-03-08	
6-LA-103-07	7.11	3.56	—	—	7.18	—	—	—	2006-03-08	
6-LA-103-08	7.11	3.56	—	—	7.04	—	—	—	2006-03-08	

Line 4-RA-101 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-101-01	8.56	3.81	—	—	8.52	—	—	—	2006-03-08	
4-RA-101-02	8.56	3.81	—	—	8.54	—	—	—	2006-03-08	
4-RA-101-03	8.56	3.81	—	—	8.61	—	—	—	2006-03-08	
4-RA-101-04	8.56	3.81	—	—	8.63	—	—	—	2006-03-08	
4-RA-101-05	8.56	3.81	—	—	8.60	—	—	—	2006-03-08	
4-RA-101-07	8.56	3.81	—	—	8.60	—	—	—	2006-03-08	
4-RA-101-08	8.56	3.81	—	—	8.68	—	—	—	2006-03-08	
4-RA-101-09	8.56	3.81	—	—	8.57	—	—	—	2006-03-08	
4-RA-101-10	8.56	3.81	—	—	8.67	—	—	—	2006-03-08	
4-RA-101-11	8.56	3.81	—	—	8.68	—	—	—	2006-03-08	

Line 4-RA-102 | Rich amine | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-102-01	8.56	3.81	—	—	8.54	—	—	—	2006-03-08	
4-RA-102-02	8.56	3.81	—	—	8.57	—	—	—	2006-03-08	
4-RA-102-03	8.56	3.81	—	—	8.56	—	—	—	2006-03-08	
4-RA-102-04	8.56	3.81	—	—	8.54	—	—	—	2006-03-08	
4-RA-102-05	8.56	3.81	—	—	8.55	—	—	—	2006-03-08	
4-RA-102-06	8.56	3.81	—	—	8.51	—	—	—	2006-03-08	
4-RA-102-07	8.56	3.81	—	—	8.58	—	—	—	2006-03-08	
4-RA-102-08	8.56	3.81	—	—	8.49	—	—	—	2006-03-08	
4-RA-102-09	8.56	3.81	—	—	8.55	—	—	—	2006-03-08	

Line 6-RA-103 | Rich amine header | A106 Gr.B | t_nom 10.97 mm | t-min 4.57 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
6-RA-103-01	10.97	4.57	—	—	11.00	—	—	—	2006-03-08	
6-RA-103-02	10.97	4.57	—	—	11.09	—	—	—	2006-03-08	
6-RA-103-03	10.97	4.57	—	—	10.99	—	—	—	2006-03-08	
6-RA-103-04	10.97	4.57	—	—	10.98	—	—	—	2006-03-08	
6-RA-103-05	10.97	4.57	—	—	10.95	—	—	—	2006-03-08	
6-RA-103-06	10.97	4.57	—	—	11.01	—	—	—	2006-03-08	
6-RA-103-07	10.97	4.57	—	—	10.99	—	—	—	2006-03-08	
6-RA-103-08	10.97	4.57	—	—	10.97	—	—	—	2006-03-08	
6-RA-103-09	10.97	4.57	—	—	11.01	—	—	—	2006-03-08	
6-RA-103-10	10.97	4.57	—	—	11.02	—	—	—	2006-03-08	

Line 3-RV-101 | Regenerator overhead | A106 Gr.B | t_nom 7.62 mm | t-min 3.56 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RV-101-01	7.62	3.56	—	—	7.59	—	—	—	2001-03-08	
3-RV-101-02	7.62	3.56	—	—	7.57	—	—	—	2001-03-08	
3-RV-101-03	7.62	3.56	—	—	7.52	—	—	—	2001-03-08	
3-RV-101-04	7.62	3.56	—	—	7.59	—	—	—	2001-03-08	
3-RV-101-05	7.62	3.56	—	—	7.67	—	—	—	2001-03-08	
3-RV-101-06	7.62	3.56	—	—	7.59	—	—	—	2001-03-08	

Line 2-RV-102 | Regenerator overhead | A106 Gr.B | t_nom 5.54 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RV-102-01	5.54	2.79	—	—	5.53	—	—	—	2001-03-08	
2-RV-102-02	5.54	2.79	—	—	5.59	—	—	—	2001-03-08	
2-RV-102-03	5.54	2.79	—	—	5.48	—	—	—	2001-03-08	
2-RV-102-04	5.54	2.79	—	—	5.58	—	—	—	2001-03-08	

Line 3-RF-101 | Reflux | A312 TP316 | t_nom 5.49 mm | t-min 2.41 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-RF-101-01	5.49	2.41	—	—	5.48	—	—	—	2006-03-08	
3-RF-101-02	5.49	2.41	—	—	5.45	—	—	—	2006-03-08	
3-RF-101-03	5.49	2.41	—	—	5.45	—	—	—	2006-03-08	
3-RF-101-04	5.49	2.41	—	—	5.46	—	—	—	2006-03-08	
3-RF-101-05	5.49	2.41	—	—	5.45	—	—	—	2006-03-08	
3-RF-101-06	5.49	2.41	—	—	5.52	—	—	—	2006-03-08	
3-RF-101-07	5.49	2.41	—	—	5.42	—	—	—	2006-03-08	

Line 2-RF-102 | Reflux | A312 TP316 | t_nom 3.91 mm | t-min 2.16 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-RF-102-01	3.91	2.16	—	—	3.92	—	—	—	2006-03-08	
2-RF-102-02	3.91	2.16	—	—	3.88	—	—	—	2006-03-08	
2-RF-102-03	3.91	2.16	—	—	3.93	—	—	—	2006-03-08	
2-RF-102-04	3.91	2.16	—	—	3.87	—	—	—	2006-03-08	
2-RF-102-07	3.91	2.16	—	—	3.96	—	—	—	2006-03-08	

Line 4-LA-104 | L/R exchanger, lean side | A106 Gr.B | t_nom 6.02 mm | t-min 3.18 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-LA-104-01	6.02	3.18	—	—	6.07	—	—	—	2006-03-08	
4-LA-104-02	6.02	3.18	—	—	6.03	—	—	—	2006-03-08	
4-LA-104-03	6.02	3.18	—	—	5.96	—	—	—	2006-03-08	
4-LA-104-04	6.02	3.18	—	—	6.06	—	—	—	2006-03-08	
4-LA-104-05	6.02	3.18	—	—	6.04	—	—	—	2006-03-08	
4-LA-104-06	6.02	3.18	—	—	6.10	—	—	—	2006-03-08	
4-LA-104-07	6.02	3.18	—	—	6.01	—	—	—	2006-03-08	
4-LA-104-08	6.02	3.18	—	—	5.94	—	—	—	2006-03-08	

Line 4-RA-104 | L/R exchanger, rich side | A106 Gr.B | t_nom 8.56 mm | t-min 3.81 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
4-RA-104-01	8.56	3.81	—	—	8.51	—	—	—	2006-03-08	
4-RA-104-02	8.56	3.81	—	—	8.55	—	—	—	2006-03-08	
4-RA-104-03	8.56	3.81	—	—	8.54	—	—	—	2006-03-08	
4-RA-104-04	8.56	3.81	—	—	8.59	—	—	—	2006-03-08	
4-RA-104-05	8.56	3.81	—	—	8.60	—	—	—	2006-03-08	
4-RA-104-06	8.56	3.81	—	—	8.59	—	—	—	2006-03-08	
4-RA-104-07	8.56	3.81	—	—	8.59	—	—	—	2006-03-08	

Line 2-ST-101 | Reboiler steam | A106 Gr.B | t_nom 3.91 mm | t-min 2.29 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-ST-101-01	3.91	2.29	—	—	3.93	—	—	—	2006-03-08	
2-ST-101-02	3.91	2.29	—	—	3.90	—	—	—	2006-03-08	
2-ST-101-03	3.91	2.29	—	—	3.94	—	—	—	2006-03-08	

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
2-ST-101-04	3.91	2.29	—	—	3.82	—	—	—	2006-03-08	
2-ST-101-05	3.91	2.29	—	—	3.91	—	—	—	2006-03-08	

Line 3-CW-101 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-101-01	5.49	2.79	—	—	5.42	—	—	—	2006-03-08	
3-CW-101-02	5.49	2.79	—	—	5.41	—	—	—	2006-03-08	
3-CW-101-03	5.49	2.79	—	—	5.53	—	—	—	2006-03-08	
3-CW-101-04	5.49	2.79	—	—	5.46	—	—	—	2006-03-08	
3-CW-101-05	5.49	2.79	—	—	5.48	—	—	—	2006-03-08	

Line 3-CW-102 | Amine cooler CW | A106 Gr.B | t_nom 5.49 mm | t-min 2.79 mm

CML	t_nom (mm)	t-min (mm)	Prev. date	Prev. (mm)	Current (mm)	CR LT (mm/y)	CR ST (mm/y)	RL (y)	Next due	Remark
3-CW-102-01	5.49	2.79	—	—	5.50	—	—	—	2006-03-08	
3-CW-102-02	5.49	2.79	—	—	5.51	—	—	—	2006-03-08	
3-CW-102-03	5.49	2.79	—	—	5.53	—	—	—	2006-03-08	
3-CW-102-04	5.49	2.79	—	—	5.51	—	—	—	2006-03-08	

Sign-off	Name	Function	Date	Signature
Prepared	Grace Okafor	UT technician, SNT-TC-1A UT Level II	1996-03-08	_____
Reviewed	Leonard Hayes	Level III / Quality Manager, SNT-TC-1A UT Level III	1996-03-08	_____