QSCP Hamilton Inspection Department

Inspection Report

Site: Hamilton Plant

No.	Status	Date
QSCP-INS-2000-018	Issued	2000-06-14

External Visual Inspection - ATU-100 Class 1 and 2 Piping

Scope and Objectives

This report documents the first 5-yearly external visual inspection for the Class 1 and Class 2 piping systems within the ATU-100. The inspection was conducted to assess the external condition of the piping, insulation, and supports in accordance with the requirements established in API 570. The scope encompasses all lines identified in the piping circuit inventory, focusing on areas susceptible to atmospheric corrosion and mechanical damage.

Douglas Ferreira served as the lead inspector for this campaign, ensuring that all observations and data collection methods aligned with the practices described in API 574. The primary objective is to verify the integrity of the external boundary and identify any anomalies that could impact the safe operation of the Amine Treating Unit before the next scheduled interval.

Inspection Strategy and Responsibilities

The inspection strategy follows the guidelines set forth in QSCP-IP-ATU100 Rev 0, which defines the line classes and the 118 CMLs established during the initial unit commissioning. Douglas Ferreira is responsible for the evaluation of all visual findings and the determination of any necessary follow-up actions based on the observed condition of the piping surfaces and insulation systems.

As per the site rules for the ATU-100, Class 1 systems including the regenerator overhead and Class 2 systems such as amine and treated gas lines are subject to a 5-year external visual interval. This document records the completion of these requirements, ensuring that the piping remains compliant with the 2nd edition of API 570 regarding external inspection frequencies.

External Condition Assessment

The visual examination focused on identifying signs of coating failure, localized corrosion, and the condition of pipe supports. In accordance with API 574, particular attention was paid to points of contact and areas where moisture ingress could occur under insulation. The inspection confirmed that the external surfaces generally maintain their integrity, with no immediate threats to the pressure boundary identified during this 5-yearly cycle.

Douglas Ferreira verified that the current condition of the supports and hangers is consistent with the design requirements specified in QSCP-IP-ATU100 Rev 0. No significant mechanical deformation or structural deficiencies were noted that would require a revision of the existing inspection plan or the established CML locations.

Compliance and Interval Verification

The findings from this first 5-yearly external visual inspection indicate that the Class 1 and Class 2 piping circuits are operating within the parameters defined by the site integrity program. The inspection intervals remain valid as per the criteria for Class 1 and Class 2 systems, which mandate a maximum 5-year period for external visual assessments. All observations have been cross-referenced with the baseline data in QSCP-IP-ATU100 Rev 0.

Future inspections will continue to follow the risk-based approach outlined in API 570. Douglas Ferreira has confirmed that the 118 CMLs remain accessible and suitable for future thickness monitoring. The next external visual inspection for these ATU-100 circuits shall be scheduled no later than 5 years from the date of this report to maintain compliance with site rules.

Sign-off	Name	Function	Date	Signature
Prepared	Douglas Ferreira	Inspection Supervisor, API 570 inspector	2000-06-14	_____